Date 08/06/2026 Certificate Reference 94878607

# EMERGENCY LIGHTING PERIODIC INSPECTION AND TESTING CERTIFICATE

## DETAILS OF THE CLIENT

**Name:** Opulen Asset management Ltd

**Address:** Maplefiled Lane , , , Hp8 4TY

## PURPOSE OF CERTIFICATE

**To certify continued compliance of an existing installation** N/A

## EXTENT OF INSTALLATION COVERED BY THIS CERTIFICATE

All
Common areas

## ADDRESS OF THE EMERGENCY LIGHTING INSTALLATION

**Address:** The Barn Girls , , , Ha4 6jb

## CERTIFICATION

**Trading Title** **The Ptech Group London**

**Contractor responsible for carrying out the inspection and testing (address)**

3
Shaw Road
En3 5ne

I / we* hereby certify that the emergency lighting system installation at the above premises has been inspected and tested by me/us* in accordance with the 'Results Schedule of items inspected and tested' on page 2, and to the best of my / our* knowledge and belief, the installation complies at the time of my/our* inspection and testing with the recommendations given in BS 5266-1:2025 Code of practice for the emergency lighting of premises, BS EN 1838:2024 Lighting applications - Emergency lighting and BS EN 50172:2024 / BS 5266-8:2024 Emergency escape lighting systems , except as stated in section D.

**Name (capitals)** Petros komodikis

**Date** 08/06/2026

**Inspectors Signature**



## RELATED REFERENCE DOCUMENTS

**Periodic Inspection Report No. and/or date of most recent, covering the existing emergency lighting installation - see Note 1** N/A

**Other documents (if any) please state**

## NEXT INSPECTION

Enter interval in accordance with Clause 7.2 of BS EN 50172:2024 / BS 5266-8:2024

**I/We*, the person identified in C, RECOMMEND that this installation is further inspected and tested after an interval of not more than** 8-6-2027

The wiring system of an existing emergency lighting system should have been periodically inspected and tested in accordance with BS 7671 and a Periodic Inspection Report issued. Where applicable and where available, the serial number and/or date of the most recent report should be recorded in the space provided.

© Copyright iCertifi, Electrical Certificates for iOS

## PURPOSE OF INSTALLED EMERGENCY LIGHTING SYSTEM

| | | | |
|---|---|---|---|
| ✓ | Emergency escape lighting | ✓ | Standby lighting |
| ✓ | Escape route lighting | ✓ | Partial standby lighting |
| ✓ | Open area lighting | N/A | High risk task area lighting |

## EMERGENCY LIGHTING INSTALLATION ARRANGEMENT

| | | | |
|---|---|---|---|
| ✓ | Self-contained emergency luminaire | N/A | Standby generator system |
| N/A | Central battery system | N/A | Combined emergency luminaire |

## EMERGENCY LIGHTING INSTALLATION ARRANGEMENT

| Type1 | Mode | Facilities | Duration |
|---|---|---|---|
| X self-contained | 0 non-maintained | A: including test device | 180 |

| Type | Mode | Facilities | Duration |
|---|---|---|---|
| X self-contained | 0 non-maintained | A: including test device | 180 |

## TEST INSTRUMENT USED

| Instrument 1 (light meter) Model | Serial No | Instrument 2 (if any) Model | Serial No |
|---|---|---|---|
| | | | |

**Where periodic requirement P2 is carried out by measurement, details of instruments MUST be recorded**

© Copyright iCertifi, Electrical Certificates for iOS

## RESULTS OF INSPECTION AND TESTING

| * Where "No" or "X" column is selelcted, the deviation must be recorded in DETAILS OF DEVIATIONS FROM THE CURRENT STANDARDS | System Conforms √ | *Does not conform: X or No | Not Applicable: N/A |
|---|---|---|---|

| BS 5266-1 clause reference | REQUIREMENTS | System Conforms |
|---|---|---|
| 4.2 | P1- Plans are available and correct | ✓ |
| Clause 6 | P2- Under test conditions, adequate **illumination provided for safe movement on the escaperoute and open areas | ✓ |
| 6.3 | P3- Luminaires correctly positioned and oriented as shown on plans | ✓ |
| 6.3 | Original design still valid | ✓ |
| 6.6 | P5- All escape route safety signs and fire fighting equipment location signs visible with the normal lighting extinguished | ✓ |
| 7.8 | P6- Correct application and siting of additional emergency lighting | ✓ |
| 7.9 | 7- Luminaires conform to BS EN IEC 60598-2-22:2022 | ✓ |
| 9.1 | P9- Wiring systems comply with the requirements if BS 7671 | ✓ |
| 9.2 | P10- Fire protection of central wiring systems satisfactory | ✓ |
| 9.2.5 | P11- Emergency circuits correctly segregated from other supplies | ✓ |
| 9.2.12 | P12- Wiring to emergency lighting supply power sources a fixed installation, where a specialist plug and socket arrangement is used, it is protected against unauthorised interference | ✓ |
| 9.3.3 | P13- System has a suitable test facility for the application | ✓ |
| 9.3.5 | P14- Central power system output voltage range is compatible with the supply voltage range of the luminaires, taking into account supply cable voltage drop | ✓ |
| 10.1 | P15- Luminaires tested and found to operate for their full rated duration | ✓ |
| 11.6 | P16- Operation and maintenance | ✓ |
| 12 | P17- Test records in the log book complete and satisfactory | ✓ |
| 12.3 | P18- Instructions together with a suitable log book showing a satisfactory commissioning test available for use by the building occupier | ✓ |
| 13 | P19- Luminaires clean and undamaged with lamps in good condition | ✓ |
| 13 | P20- Building occupier and their staff trained on suitable maintenance, testing and operating procedures, or a current maintenance contract is in place | ✓ |
| 13.2 | P21- Evidence of servicing of Central Battery System (in line with manufacturer's procedures); in-house or current maintenance contract is in place | N/A |
| 13.3 | P22- Evidence of servicing of Standby Generator System (in line with manufacturer's procedures); in-house or current maintenance contract is in place | N/A |
| 13.4 | P23- After test, the charging indicators operate correctly | ✓ |

**Notes**

© Copyright iCertifi, Electrical Certificates for iOS

# NOTES FOR RECIPIENT

## THIS CERTIFICATE IS A VALUABLE DOCUMENT AND SHOULD BE RETAINED FOR FUTURE REFERENCE

**This ‘Emergency Lighting Periodic Inspection and Testing Certificate’ consists of numbered pages. Any missing pages of this certificate would render the certificate invalid. If any of the boxes have been left blank without reasonable justification, you should ask the Contractor as to the reasons why**

**This certificate is to be issued only for the periodic inspection and testing of an existing emergency lighting installation to verify compliance of the installation to current standard BS 5266**

This certificate is been issued to provide  evidence (along with the client’s current ‘Fire Risk Assessment’), to enable the Responsible Person or Competent Person acting on their behalf, (as required by the Management of Health and Safety at Work Regulations 1999 and the Regulatory reform (Fire Safety) Order 2005 in England and Wales) or The Employer or Other Persons who have duty over the premise to any extent and any person who through contract or tenancy have obligations in respect of maintenance or safety (as required by Fire (Scotland) Act 2005) or The Employer or Nominated Employee who has special responsibility for fire safety (as required byThe Fire Precautions (Workplace) Regulations (Northern Ireland) 2001) and The Management of Health and Safety at Work regulations (Northern Ireland 2000), to continue to declare,  the existing emergency lighting system has been inspected and tested in accordance with  BS 5266-1:2025 Code of practice for the emergency lighting of premises, BS EN 1838:2024 Lighting applications – Emergency lighting, and BS EN 50172:2024 / BS 5266-8:2024 Emergency escape lighting systems, to verify that the emergency lighting installation continues to comply with these standards.

NOTE If you were the person ordering the work, but not the user of the installation, you should pass this certificate, immediately to the Responsible Person or Competent Person (England and Wales), Employer or Other Persons (Scotland) or the Employer or Nominated Employee (Northern Ireland) for the premises.

The certificate should be retained in a safe place and shown to any person inspecting or undertaking further work on the emergency lighting installation in the future. If you later vacate the property or building, this certificate will demonstrate to the new Responsible Person or Competent Person (England and Wales), Employer or Other Persons (Scotland) or the Employer or Nominated Employee (Northern Ireland) for the premises that the emergency lighting installation continues to comply with the requirements of BS 5266 Parts 1, 7 and 8 and with BS 7671 Requirements for Electrical Installations, at the time the certificate was issued (if accompanied with a current ‘Periodic Inspection Report’ on the electrical installation, as prescribed by BS 7671). If there is a change of use of the building or a change in occupancy, a new ‘Fire Risk Assessment’ should be carried out

© Copyright iCertifi, Electrical Certificates for iOS