Gas Installation Safety Report (Non-Domestic)

Page No	1 of 2
No. of Appliances Tested:	4
Ref:	
Gas Safe Reg No:	

Inspection Date: 25 March 2025 | Unique Serial No: ND-GSR-1742-8977-11568

Customer / Agent Details

Name:	The Barn hotel (rear Building)
Address:	West End Road Ruislip
Postcode:	HA4 6JB
Telephone:	
Mobile:	

Site Details

Name:	The Barn hotel
Address:	West End Road Ruislip
Postcode:	HA4 6JB
Telephone:	
Mobile:	

Registered Business Details

Name:	
Address:	
Postcode:	
Telephone:	
Mobile:	

Appliance Details / Inspection Details

	Location	Appliance Type	Make	Model	Flue Type FL/ OF / RS-BF / RS-FF	Operating pressure in mbars or heat input kW/h	Safety device(s) correct operation Yes /No /NA	Ventilation provision satisfactory Yes/No	Visual condition of flue and termination satisfactory Yes/No/NA	Flue Performance Checks: Flue Flow Test Pass/Fail/NA	Flue Performance Checks: Spillage Test Pass/ Fail/NA	Appliance serviced Yes / No	Appliance safe to use Yes / No
1	Boiler Room	System Boiler	Ideal	Evomax 80		80 kW/h	Yes	Yes	Yes	Fail	n/a	No	Yes
2	Boiler Room	System	Ideal	EVOMAX 80	RS-FF	80 kW/h	Yes	Yes	Yes	n/a	n/a	No	Yes
3	Main Kitchen	System Boiler	Vaillant	Ecotec Plus 418	RS-FF	18 kW/h	Yes	Yes	Yes	n/a	n/a	No	Yes
4	Sherley's Farm	System Boiler	Worcester	Greenstar Highflow 440 CD	RS-FF	40 kW/h	Yes	Yes	Yes	n/a	n/a	No	

Defects Identified / Remedial Action Taken or Required

See attached detailed

Warning / Advice Notice issued Yes (serial) / No

Combustion Analysis Readings

	1st Reading/Min/Low			2nd Reading/Max/High			3rd Reading/Ign/Other		
1	1	0.6	0.0001	3	0.8	0.0004	n/a	n/a	n/a
2	1	0.6	0.0001	4	0.9	0.0005	n/a	n/a	n/a
3	0	0.9	0.0000	n/a	n/a	n/a	n/a	n/a	n/a
4	1	0.6	0.0001	3	0.8	0.0004	n/a	n/a	n/a

Meter Installation

Is the meter installation accessible?	Yes
is the meter room/compartment adequately ventilated?	N/A
Is the meter room/compartment secure?	N/A
Is the meter room/compartment clear of combustibles etc?	Yes
Is the meter room/compartment lock key clearly labelled?	No
Is the emergency control valve accessible?	Yes
Is the emergency control valve fitted with a handle?	Yes
Emergency control valve labelled with direction of operation?	Yes
Emergency control valve complete with emergency notice?	Yes
Is the meter adequately supported?	N/A

Installation Pipework

Gas installation line diagram fixed near the primary meter?	Yes
Is the gas installation line diagram current?	Yes
Are adequate emergency/isolation valves fitted?	Yes
Are emergency/isolation valve handles in place and labelled?	Yes
Is the pipework colour coded/identified?	Yes
Is the gas installation electrically cross bonded?	Yes
Is the pipework suitably sleeved and sealed as appropriate?	Yes
Is the gas pipework adequately supported?	Yes
Has a gas strength/gas tightness test been carried out? *	No
*if Yes see separate Gas Testing and Purging document (Non-Domestic).	

Safety Information

Warning Notice been raised and label attached?	Not Set
Warning Notice No.	
Has a responsible person been advised?	Not Set
Name of responsible person	

NEXT SAFETY CHECK DUE BEFORE 25 March 2026

Engineer Sign-off

DECLARATION OF SAFETY: I can confirm that all the above work described on this form has been satisfactorily completed in accordance with the current Gas Safety (Installation and Use) Regulations, industry standards and procedures.

Gas Operative:	
Operative ID No:	
Date:	

Received by

Date:	25 March 2025
Name:	Catherine Virdee
Position:	Other

This certificate was produced using The Master Gas App. Copyright Gas Installers Workmate Ltd.

Inspection Date:	25 March 2025	Unique Serial No:	ND-GSR-1742-8977-11568

No.	Appliance Details	Defects Identified	Remedial Action Taken
1	Boiler Room System Boiler 1 Ideal Evomax 80	Plum kit needed Boiler need plum kit or relocation of the flue (vertically)	
2	Boiler Room System Boiler 2 Ideal EVOMAX 80	Boiler need plum kit or relocation of the flue (vertically)	
3	Main Kitchen System Boiler Vaillant Ecotec Plus 418	Service needed	
4	Sherley's Farm System Boiler Worcester Greenstar Highflow 440 CDi ErP	Flue needs to be done , Flue guard and plum kit needed Plastic fittings are not supposed to at the boiler Service needed	

General Installation Details of Works Carried Out	General Installation Remedial Required
Gas meter is not easy to access	

This certificate was produced using The Master Gas App. Copyright Gas Installers Workmate Ltd.