Syndicate Fire Protection Service Ltd
1 Manston Rd
Ramsgate,
Kent,
CT11 0RB
01843 265389
info@syndicatefireprotection.co.uk
Job # 1728
PO#

FIRE ALARM INSPECTION & SERVICE CERTIFICATE

Date of service	16/01/2026	Arrival Time	0900	Departed Time	
Site Address	West End Rd Ruislip Middlesex HA4 6JB				

Logbook: Log book checked and signed

System Category: Believed to be: L5

System Details

System Type:	Addressable Radio/Hybrid		
Panel Manufacturer:	Kentec	**Protocol:**	Apollo
Total number of loops:	4	**Loops in use:**	2
Total number of zones:	48	**Zones in use:**	8

Battery Calculations - **C min = [(I1 x T1) + I2] x 1.25**

Quiescent load:		**Alarm load:**			
Battery Number:	6	**Battery Volts:**	12	**Battery Amp-Hours**	7

Rate of false alarms in the previous twelve months:
During the past 12 months, false alarms have occurred.

Fire alarm panel tests

Zone Chart	Yes	Cause and Effect	Yes
Mains Failure	Yes	Automatic Door Release	Yes
Battery Disconnected	Yes	Cables Undamaged	Yes
Circuit Monitoring	Yes	Remote Signals	Yes
Audio Outputs	Yes		

Routine service visit

Tested all rear buildings successfully Only devices within the communal

Callpoint L1/07 was in fault on arrival - batteries replaced and fault cleared

Callpoint L1/05 was in alarm on arrival - this has been reset

Panel left fault and disablement free

Rear left building
- batteries should be replaced due to age
2 x 12v 3.2Ah
- EOL within the panel zone 1, this is masking a open / short circuit as previously reported

Rear right
- batteries should be replaced due to age
2 x 12v 3.2Ah

Main panel
Batteries should be replaced due to age
2 x 12v 7Ah


Quote to service extinguisher due in April

Syndicate Fire Protection Service Ltd
1 Manston Rd
Ramsgate,
Kent,
CT11 0RB
01843 265389
info@syndicatefireprotection.co.uk
Job # 1728
PO#

Picture 1	Picture 2
15 on site	

Syndicate Fire Protection Service Ltd
1 Manston Rd
Ramsgate,
Kent,
CT11 0RB
01843 265389
info@syndicatefireprotection.co.uk
Job # 1728
PO#

Further Works			
Quote Required	Yes		
I, being the competent person responsible (as indicated by my signature below) for the inspection and testing of the fire detection and alarm system, as identified above, CERTIFY that the said work for which I have been responsible complies to the best of my knowledge and belief with the recommendations of Clause 45 of BS5839-1: 2015 for inspection and servicing			
Engineer Name	Engineer Signature	Customer Name	Customer Signature
Terry Owen		Abdul Raif	